

Curtis Road Residents

29/07/2020

**NOTICE TO RESIDENTS  
UPCOMING ROADWORKS FOR COUNCIL**

**NOTE: DATES MAY VARY DUE TO  
WEATHER CONDITIONS**

Dear Resident,

**RE: Miravale Stage 1 Polifrone & Musico**

(update: to read 14th August)

Please be advised that T & J Constructions will be working on Curtis Road from the 06<sup>th</sup> August 2020 till early October as we will be constructing a new intersection and services to the new Subdivision to the council verge & roads

T & J Constructions will endeavour to complete the construction in as short time frame as reasonably practical. Your patience during construction is appreciated. We will be working from 7.00am to 5.00pm on Monday to Friday. These times are consistent with the EPA guidelines.

To assist us in completing this work and to minimize inconvenience to you, we would ask the following:

- Vehicles not to be parked on the road
- Members of your household, particularly children and animals are to KEEP WELL CLEAR of the workzone area until the works are completed
- In the interest of everyone's health, safety and welfare to both our workers and the general public we ask that you be alert of the operations being undertaken by the workers and all heavy machinery.




If you have any concerns or enquiries, please contact T & J Constructions in the first instance on the numbers below. We will endeavour to keep the disruption and nuisance to a minimum.

Peter Jones  
T & J Constructions  
0497999194

**All road construction activities are subject to weather and may have to be rescheduled. If this occurs, we will notify you as soon as practicable.**



**Legend**

-  Tubular
-  Water Filled Barrier
-  Work Area

**Live Tap CST road crossings**

Live Tap for the Water connection to the development will be undertaken on the 14th August from 7am and will finish before 5pm. On this day the live tap area will continue to have 2-way traffic slowed to 40kms water crossing and CST Crossings at the time of constructing the road crossings on the 14th August. We will have to slow traffic to one way stop and go traffic and once one side of the road is completed and backfilled then traffic will be moved to the other side of the road for the completion of the road crossing. At the time of constructing the road crossing water barriers and bollards will be used to separate the traffic from the work zone. Once the road crossing will be completed and backfilled then the road crossing will be reinstated with asphalt. The work will be finished on the 17th August.

Same setup will be used when we work on the opposite side of the road

**Curtis Road Construction**

We have planned for the 18th August 2020 and will proceed till 20th September 2020 from the hours of 7am to 5pm each day Monday to Friday and maybe some Saturday's to work on Curtis road for the construction of a new intersection for Miravale stage 1 Subdivision.

Community notification will be given prior to works commencing with notices and VMS Board.

We will have traffic pushed over to have 2-way traffic reduced speed to 40kms. 3m wide traffic lanes will always be kept. Water barriers will be used to divide the work zone from the traffic and bollards will separate the lanes for 2-way traffic. Once one side of the road is complete or to a stage where traffic can be redirected across to the other side of the road. Then construction will begin on that side. Traffic management at the end of each day will be 2-way travel at reduced speed. Any disturbed areas on verge will be maintained throughout the construction and will be rectified at the end of the construction. Lights at night will be going for safety of drivers

**DISCLAIMER:**

This Traffic Management Plan has been drawn to and complies with the Australian Standards (AS) 1742.3-2009, relevant "Code of Practice" and Road Management Act.

The location of any signs shown on the plan may be varied slightly during implementation to improve visibility and effectiveness. If alterations are made to this plan, then the will be in accordance with AS 1742.3-2009 or the relevant "Code of Practice", taking into account any site specific requirements or conditions.

This plan has been prepared as a guide only and may not be to scale. Makesafe Traffic Management Pty Ltd does not accept any responsibility for errors, omissions or compliance, if this plan is implemented by any third-parties.

It is the responsibility of the client to obtain all appropriate permits, unless agreed otherwise by Makesafe Traffic Management Pty Ltd.

This material is the intellectual property of Makesafe Traffic Management Pty Ltd and is protected by the laws of Australia - Copyright 2013.




<b>CLIENT:</b> T & J Construction		<b>TMP #</b> 001021		<b>BUS ROUTE:</b> NO	
<b>SITE CONTACT:</b> Callan Falting		<b>CONTACT NUMBER:</b> 0430827111			
<b>LOCATION:</b> Curtis Road and Julian Road, Angle Vale					
<b>START DATE:</b> 14/08/2020	<b>FINISH DATE:</b> 17/08/2020	<b>START TIME:</b> 0700	<b>FINISH TIME:</b> 1800		
<b>DRAWN BY:</b> Samantha Mutch	<b>DATE DRAWN:</b> 16/06/2020	<b>REVISED BY:</b>	<b>REVISED DATE:</b> 00/00/0000		



**Makesafe Traffic Management (SA)**



**Legend**

-  Tubular
-  Water Filled Barrier
-  Work Area

Same setup will be used when we work on the opposite side of the road

**Live Tap CST road crossings**

Live Tap for the Water connection to the development will be undertaken on the 14th August from 7am and will finish before 5pm. On this day the live tap area will continue to have 2-way traffic slowed to 40kms water crossing and CST Crossings at the time of constructing the road crossings on the 14th August. We will have to slow traffic to one way stop and go traffic and once one side of the road is completed and backfilled then traffic will be moved to the other side of the road for the completion of the road crossing. At the time of constructing the road crossing water barriers and bollards will be used to separate the traffic from the work zone. Once the road crossing will be completed and backfilled then the road crossing will be reinstated with asphalt. The work will be finished on the 17th August.

**Curtis Road Construction**

We have planned for the 18th August 2020 and will proceed till 20th September 2020 from the hours of 7am to 5pm each day Monday to Friday and maybe some Saturday's to work on Curtis road for the construction of a new intersection for Miravale stage 1 Subdivision.

Community notification will be given prior to works commencing with notices and VMS Board.

We will have traffic pushed over to have 2-way traffic reduced speed to 40kms. 3m wide traffic lanes will always be kept. Water barriers will be used to divide the work zone from the traffic and bollards will separate the lanes for 2-way traffic. Once one side of the road is complete or to a stage where traffic can be redirected across to the other side of the road. Then construction will begin on that side. Traffic management at the end of each day will be 2-way travel at reduced speed. Any disturbed areas on verge will be maintained throughout the construction and will be rectified at the end of the construction

Lights at night will be going for safety of drivers

<b>CLIENT:</b> T & J Construction		<b>TMP #</b> 001021		<b>BUS ROUTE:</b> NO	
<b>SITE CONTACT:</b> Callan Falting		<b>CONTACT NUMBER:</b> 0430827111			
<b>LOCATION:</b> Curtis Road and Julian Road, Angle Vale					
<b>START DATE:</b> 18/08/2020	<b>FINISH DATE:</b> 20/09/2020	<b>START TIME:</b> 0700	<b>FINISH TIME:</b> 1800		
<b>DRAWN BY:</b> Samantha Mutch	<b>DATE DRAWN:</b> 16/06/2020	<b>REVISED BY:</b>	<b>REVISED DATE:</b> 00/00/0000		

**DISCLAIMER:**

This Traffic Management Plan has been drawn to and complies with the Australian Standards (AS) 1742.3-2009, relevant "Code of Practice" and Road Management Act.

The location of any signs shown on the plan may be varied slightly during implementation to improve visibility and effectiveness. If alterations are made to this plan, then the will be in accordance with AS 1742.3-2009 or the relevant "Code of Practice", taking into account any site specific requirements or conditions.

This plan has been prepared as a guide only and may not be to scale. Makesafe Traffic Management Pty Ltd does not accept any responsibility for errors, omissions or compliance, if this plan is implemented by any third-parties.

It is the responsibility of the client to obtain all appropriate permits, unless agreed otherwise by Makesafe Traffic Management Pty Ltd.

This material is the intellectual property of Makesafe Traffic Management Pty Ltd and is protected by the laws of Australia - Copyright 2013.



**Makesafe Traffic Management (SA)**



# AFTERCARE



**DISCLAIMER:**

This Traffic Management Plan has been drawn to and complies with the Australian Standards (AS) 1742.3-2009, relevant "Code of Practice" and Road Management Act.

The location of any signs shown on the plan may be varied slightly during implementation to improve visibility and effectiveness. If alterations are made to this plan, then they will be in accordance with AS 1742.3-2009 or the relevant "Code of Practice", taking into account any site specific requirements or conditions.

This plan has been prepared as a guide only and may not be to scale. Makesafe Traffic Management Pty Ltd does not accept any responsibility for errors, omissions or compliance, if this plan is implemented by any third-parties.

It is the responsibility of the client to obtain all appropriate permits, unless agreed otherwise by Makesafe Traffic Management Pty Ltd.

This material is the intellectual property of Makesafe Traffic Management Pty Ltd and is protected by the laws of Australia - Copyright 2013.

<b>CLIENT:</b> T & J Construction		<b>TMP #</b> 001021		<b>BUS ROUTE:</b> NO	
<b>SITE CONTACT:</b> Callan Falting		<b>CONTACT NUMBER:</b> 0430827111			
<b>LOCATION:</b> Curtis Road and Julian Road, Angle Vale					
<b>START DATE:</b> 17th August 2020	<b>FINISH DATE:</b> 20th September 2020	<b>START TIME:</b> 0700	<b>FINISH TIME:</b> 1700		
<b>DRAWN BY:</b> Samantha Mutch	<b>DATE DRAWN:</b> 16/06/2020	<b>REVISED BY:</b>	<b>REVISED DATE:</b> 00/00/0000		



**Makesafe Traffic Management (SA)**

ISO 14001  
www.inticert.com

AS/NZS 4801  
www.inticert.com

ISO 9001  
www.inticert.com